



MSE Wall Coping Installation

CONSTRUCTION PROJECTS

PROJECT	SCHEDULE	DESCRIPTION
Bailey Boswell Overpass	Construction Began: August 10, 2020 Estimated Completion: November 2021	2 Lane Overpass spanning Saginaw Blvd and the railroad tracks on Bailey Boswell.
Old Decatur and WJ Boaz Intersection Improvements	Construction Start: May 24, 2021 Construction Completion: September 2021	Reconstruction WJ Boaz on the east side of the Old Decatur Intersection to add in left turn lane and improve traffic operations. WJ Boaz from Old Decatur to Knowles Drive will be open to traffic August 30, 2021
Saginaw Boulevard 16-Inch Water Line Phase 2	Estimated Completion: October 2021	Addition of a 16-inch waterline from Palomino Drive and Saginaw Blvd. east to approximately Sansom Blvd. Finishing testing of water line and pavement repair
Knowles and Bailey Boswell Traffic Signal	Estimated Completion: January 2022	Addition of a traffic signal at the intersection of Knowles and Bailey Boswell Road.

DESIGN PROJECTS

PROJECT	SCHEDULE	DESCRIPTION
Comprehensive Master Plan	Anticipated Completion: Early 2022	The third and final Comprehensive Plan Advisory Committee (CPAC) meeting occurred on September 7th. A Live Zoom Townhall Meeting featuring a live Q&A session with City Staff is scheduled for October 26th to discuss the concepts and highlights of the Saginaw Comprehensive Plan. The Concepts and Highlights will also be taken to P&Z on October 12th, and City Council on October 19th.
Parks Master Plan	Anticipated Design Completion: Fall 2021	Update to city wide Parks and Recreation Master Plan to include existing park conditions, future park and trail locations, and implementation methods to develop and improve the park system.
Knowles Drive (Phase 1)	Anticipated Design Completion: October 2021	Reconstruction of Knowles and addition of drainage improvements from Edwards Drive to approximately 300' south of Woodcrest Drive.
Knowles Drive (Phase 2)	Anticipated Design Completion: 60% - August 2021	Reconstruction of Knowles and addition of drainage improvements from approximately 300' south of Woodcrest Drive to approximately 300' south of McLeroy Boulevard.
Knowles Drive (Phase 3)	Anticipated Design Completion: 60% - September 2021	Reconstruction of Knowles and addition of drainage improvements from approximately 300' south of McLeroy Boulevard to Longhorn Road.
Old Decatur North Improvements	Anticipated Design Completion: End of 2021	Reconstruction Old Decatur north of Bailey Boswell Road to City Limit line. Widening to 5 lanes at the intersection then transitioning to 3 lanes north to City limit.
East Cement Creek Improvements (Phase 1)	Estimated Project Advertisement: Summer 2021	Drainage improvements to East Cement Creek from approximately West McLeroy to Opal Street.
ADA Transition Plan (Phase 3B)	Anticipated Project Completion: September 2021	Update to the current Americans with Disabilities Act Transition Plan. Phase 3B includes evaluation of approximately 25 miles of sidewalk corridors including an estimated 200 unsignalized intersections and associated curb ramps.



Bridge Railing, Lighting and Fencing Looking West



Median Paving Construction Under Bridge



*Stamped Concrete Median
Construction West of Bus US287*



*Plain Concrete Median
Construction East of Bus US287*