



Construction Projects:

Project	Schedule	Description
Bailey Boswell Overpass	Construction Began: August 10, 2020 Estimated Completion: March 2022	2 Lane Overpass spanning Saginaw Blvd and the railroad tracks on Bailey Boswell.
Knowles Drive (Phase 1)	Construction Start: May 2022	Reconstruction of Knowles and addition of drainage improvements from Edwards Drive to approximately 300' south of Woodcrest Drive.
Beltmill Booster Pump Station	Estimated Completion: November 2022	Construction of a water booster pump station for the Beltmill development.

Design Projects:

Project	Schedule	Description
Comprehensive Master Plan	Completed March 2022	Project is complete. Adopted Comprehensive Plan can be found on www.PlanSaginaw.com .
Parks Master Plan	Completed February 2022	Document submitted to City. Final presentation to City Council on April 5.
Knowles Drive (Phase 2)	Anticipated Design Completion: 90% - Summer 2022	Reconstruction of Knowles and addition of drainage improvements from approximately 300' south of Woodcrest Drive to approximately 300' south of McLeroy Boulevard.
Knowles Drive (Phase 3)	Anticipated Design Completion: 90% - End of 2022	Reconstruction of Knowles and addition of drainage improvements from approximately 300' south of McLeroy Boulevard to Longhorn Road.
Old Decatur North Improvements	Anticipated Design Completion: Spring 2022	Reconstruction Old Decatur north of Bailey Boswell Road to City Limit line. Widening to 5 lanes at the intersection then transitioning to 3 lanes north to City limit.
East Cement Creek Improvements Phase 1	Estimated Project Advertisement: Spring 2022	Drainage improvements to East Cement Creek from approximately West McLeroy to Opal Street.
ADA Transition Plan (Phase 4A)	Anticipated Project Completion: September 2022	Update to the current Americans with Disabilities Act Transition Plan. Phase 4A includes evaluation of approximately 30 miles of sidewalk corridors including an estimated 240 unsignalized intersections and associated curb ramps. Additionally, the development of an online ArcGIS-based dashboard for managing the status of ADA condition and improvements for facilities is included in Phase 4A.
Thompson Sidewalks	Estimated Completion: Fall 2022	CDBG Project sidewalk along East side of Thompson Drive from Longhorn Road to Wofford Way
Beltmill Booster Pump Station	Construction Completion: November 2022	Construction of a water booster pump station for the Beltmill development.
Saginaw Boulevard Green Ribbon Beautification Phase 2	Design Completion: May 2022	Anticipate final plans complete by April 29. Hardscape, landscape, and irrigation improvements along Saginaw Boulevard